



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

संख्या.DMRC/20/II-186/2020/XI/E-office

दिनांक : 21.07.2020

WORK EXPERIENCE CERTIFICATE

(For Completed works)

1.	Name of the Work & Contract No.	Design, Manufacture, Supply, Installation, Testing and Commissioning of Public Address System, Passenger Information Display System & Master Clock System for Ph-III of DMRTS, Contract No.- CS15
2.	LOA No. & Date	DMRC/Tele/Ph-III/Tender CS15/82 dated 07.06.2013
3.	Name of the Contractor & Address	Consortium of M/s Autometers Alliance Ltd., India and M/s ELNO SN SAS, France, C/o M/s Autometers Alliance Ltd. C-63, Sector-57, Noida-201307 (U.P.), India
4.	Joint Venture/Consortium along with % share of all members	Consortium of M/s Autometers Alliance Ltd., India and M/s ELNO SN SAS, France (1) M/s Autometers Alliance Ltd. - 70% (2) M/s ELNO SN SAS - 30%
5.	Contract Price 1. Original Contract Value 2. Revised/Final Contract Value 3. Value of actually executed works (as on date of issue of certificate i.e. value paid till the last running bill/final bill)	Original Contract Value: Euro 31,18,670 & INR 31,21,30,125 Revised Contract Value (till date): Euro 37,32,238 & INR 38,83,88,940 Value of actually executed works (value paid till last running bill): Euro 33,81,422 & INR 34,46,50,856
6.	Stipulated date of commencement of work	07.06.2013
7.	Stipulated Date of Completion	31.03.2019
8.	Actual date of completion	04.11.2019 (i.e. ROD of last section Dwarka - Najafgarh of Line-9)
9.	Details of EOTs	1 st Extension of Time - KD5 for JB section: 10.10.2015 2 nd Extension of Time - KD4 for various sections: 10.03.2016 3 rd Extension of Time - KD4 for various sections: 31.03.2018 4 th Extension of Time - KD5 & KD6 for various sections: 15 days before CMRS & upto actual ROD respectively. 5 th Extension of Time - KD7 for CS15 Contract:03.10.2021
10.	Liquidated Damages levied for delay (indicate amount), if any	No
11.	Scope of works Broad activities to be mentioned (e.g. Tunneling/Viaduct length, No. of stations each of length, Ramp length etc.)	PAS/PIDS/MCLK system work completed for 92 stations (28 Underground & 64 elevated), 04 depots & 03 OCC/BCCs
12.	Status of Work along with overall % progress achieved till date	Physical Progress - 93 % Financial Progress - 89 %
13.	Overall Performance	Satisfactory

This certificate is issued on the request of M/s Autometers Alliance Ltd. for the purpose of Business Development only.

ओ. एच. सैनी
महाप्रबंधक/योजना
दिल्ली मेट्रो रेल कॉर्पोरेशन लि०
मेट्रो भवन, फायर ब्रिगेड लेन,
बाराखम्बा रोड, नई दिल्ली-110001

(ओमवीर सिंह सैनी)

महाप्रबंधक / योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन लि० की ओर से

E- mail : planningdmrc@gmail.com

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001