



दिल्ली मेट्रो रेल कॉर्पोरेशन लिमिटेड

DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
(A JOINT VENTURE OF GOVT. OF INDIA AND GOVT. OF NCT DELHI)

संख्या: DMRC/20/II-186/2020/XIII/e-office/11177

दिनांक: 07.12.2020

WORK EXPERIENCE CERTIFICATE (For partially Completed/Ongoing works)

1	Name of the Work & Contract No.	Supply, Installation, Testing and Commissioning of 25 kV Overhead Equipment(OHE), 33 kV Auxiliary Power Supply and SCADA Systems for Elevated Corridor of Noida-Greater Noida Section (21 Stations, 29.139 RKM) and Rolling Stock Depot at Greater Noida."/NE-01
2	LOA No. & Date	DMRC/20/III-252/2015 dated 10 th Nov.2015
3	Name of the Contractor & Address	M/s Siemens Limited, India 130, Pandurang Budhkar Marg Worli, Mumbai-400018 (India)
4	Joint Venture/Consortium along with % share of all members	Nil
5	Contract Price 1. Original Contract Value 2. Revised/Final Contract Value	Contract Price 1. Original Contract Value INR 180,19,42,550 & Euro 26,56,539 2. Revised/Final Contract Value INR 178,53,48,355.63& Euro 25,82,805.50
6	Value of actually executed works (as on date of issue of certificate)	INR 170,53,13,612 & Euro 25,82,805.50
7	Stipulated date of commencement of work	16 th Nov 2015
8	Stipulated date of completion	15 th Nov 2017
9	Details of EOTs (Granted till date)	1 st Extension of Time-20-7-2016 (KD-4) 2 nd Extension of Time-31-05-2017 (KD-8) 3 rd Extension of Time-30-6-2017 (KD-8) 4 th Extension of Time-15-10-2017 (KD-10) 5 th Extension of Time-30-11-2017 (KD-13) 6 th Extension of Time-28-02-2018 (KD8) 7 th Extension of Time-30-06-2018 (KD8) 8 th Extension of Time-15-09-2018 (KD12) 9 th Extension of Time-25-10-2018 (KD15) 10 th Extension of Time 31-07-2019 (KD15B) 11 th Extension of Time 31-12-2019 (KD15B) 12 th Extension of Time 31-10-2020 (KD 15B)
10	Scope of Work	Design, verification, detailed Engineering Supply,

Page no. 1 of 2

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001

		Installation, Testing and Commissioning of 25 kV Overhead Equipment(OHE), 33 kV Auxiliary Power Supply and SCADA Systems for Elevated Corridor of Noida-Greater Noida Section (21 Stations, 29.139 RKM) and Rolling Stock Depot at Greater Noida
11	Status of Work	Physical Progress---96% (AMC 3% (Optional))+Pending works 1%) Financial Progress---96% (AMC 3% (Optional))+Pending works 1%)
12	Liquidated Damages levied for delay (Indicate amount)	Nil
13	Overall Performance	Satisfactory* (*) Pending works 1. Siemens SCADA testing under progress, performance not satisfactory. 2. Siemens make Neutral Section performance not satisfactory, kept under observation.



(ओमवीर सिंह सैनी)

महाप्रबंधक / योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन लि। की ओर से

E- mail : planningdmrc@gmail.com