



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

डी.एम.आर.सी/20/II-186/2007/IV

दिनांक -13.02.2019

WORK EXPERIENCE CERTIFICATE

(For completed works)

1	Name of work and Contract No.	Contract NC-04: Civil Works for Construction of Depot cum Workshop Buildings including Plumbing, Drainage, External Development Works, road works etc. for Noida – Greater Noida Metro Project.
2	LOA No. & Date	DMRC/20-III/201/2014 dated 12.03.2015
3	Name of the Contractor and Address	M/s Anupam Construction Co., Village & post-Bisrakh, Distt G.B. Nagar (U.P.)
4	Joint Venture/Consortium along with % shares of each member	NA
5	Contract Value	
	1. Original Contract Value	Rs. 74,15,13,866/- (Rupees Seventy four crore fifteen lakh thirteen thousand eight hundred and sixty six only.)
	2. Revised / Final Contract Value	RS. 98,99,07,606/- (Rupees ninety eight crore ninety nine lakh seven thousand six hundred and six only.)
	3. Value of Actually executed work (as on date of issue of certificate i.e value paid till the last running bill/final bill)	Rs. 98,87,66,988/- (Rupees ninety eight crore eighty seven lakh sixty six thousand nine hundred and eighty eight only.)
6	Date of commencement of work	30.03.2015
7	Scheduled date of completion	Original Completion Date : 30.03.2017 1st/ Final EOT Granted : 30.09.2017
8	Actual date of completion	30.09.2017
9	If delay in Execution on contractor's Account	Nil
10	Liquidated Damages levied for delay (indicate amount), if any	Nil
11	Scope of the Work Broad activities to be mentioned	Construction of depot G+3 admin building (22.50mtr.), Workshop and IBL G+1 building, ETU Building G+1, DCO Store G+1 and other ground floor building structures including external developement work, utility gallery construction work, road work, Civil Structural, Plumbing work, internal and external water supply, sanitary installation work, Architectural finishing work, STP/ETP work, construction of auditorium and rain water harvesting work.
12	Status of work along with overall % progress achieved till date	Physical Progress 100% Financial Progress 100%
13	Overall performance	Satisfactory

This certificate is issued on the request of M/s Anupam Construction Co. For Business Development.

Copy to: manager/cc - for uploading.

13/2/19
 (ओमवीर सिंह सैनी)

महाप्रबंधक / योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन लि की ओर से

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001