



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

डी.एम.आर.सी/20/II-186/2007/VI / 7081

दिनांक - 16.10.2019

WORK EXPERIENCE CERTIFICATE (For completed works)

(This Work Experience Certificate supersedes earlier work experience certificate issued vide this office letter no. डी.एम.आर.सी/20/II-186/2007/V-2/5883 dated 29.07.2019)

1.	Name of Work & Contract No.	Contract CC-94: Part Design and Construction of Viaduct of Length 5.710 km from Noida City Centre (Chainage 0.00 mts.) to Sector 62 Noida (Chainage 6820.843 mts) including special span of 60 mts and Construction of 6 Elevated stations at Noida 34, Noida 52, Noida 61, Noida 59, Noida 62 and Electronic City including architectural finishing, water supply, sanitation & drainage works etc. complete in Line III extension of Phase-III Delhi MRTS.
2.	LOA No. & Date	No. DMRC/20/111-218/2014 dt: 31.07.2015
3.	Name of the Contractor & Address	M/s CICO YFC JV YFC House, Plot No.- 14, Block-B, Infocity, Sector-34, Gurgaon- 122001
4.	Joint Venture/Consortium along with % share of each member	Chongqing International Construction Corporation: 26% YFC Project Pvt. Ltd. : 74%
5.	Contract Value 1. Original Contract Value 2. Revised/Final Contract Value 3. Value paid till the last running bill 4. Value of actually executed works [as on date of issue of certificate i.e. value paid till the last running bill/final bill]	INR 384,126,33,56/- INR 551,39,49,190/- (Final variation is under process) INR 544,81,41,319/- (Bill value) + INR 34,17,52,003/- (Price Variation) = INR 578,98,93,322/- (Total Value paid) INR 551,39,48,191/- (Bill value) + INR 33,76,05,569/- (Price Variation) = INR 585,15,53,760/- (Final bill is under process)
6.	Stipulated date of commencement of work	10.08.2015
7.	Stipulated date of completion	09.02.2018
8.	Actual date of completion	09.03.2019


(Signature)
16/10

Page 1/2

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan. Fire Brigade Lane. Barakhamba Road. New Delhi-110001

9.	Details of EOTs	1st Extension of Time - 31.08.2018 2nd Extension of Time - 30.11.2018 3rd Extension of Time - 31.01.2019 4th Extension of Time - 15.02.2019 5th Extension of Time - 09.03.2019
10.	Liquidated Damages levied for delay (Indicate amount), if any	NIL
11.	Scope of the works Broad activities to be mentioned (e.g. Tunneling/Viaduct length, No. of Stations each of length, Ramp length etc.)	Viaduct:- Construction of 5.71 Km Viaduct completed including, Launching of segment and I Girder (Max. span length segmental - 37 M and I Girder - 31 M), erection of Precast Parapet, fixing of bearing, Deck slab, Precast work for I Girder & Segments and steel span of 60 meter fabrication, erection & Painting etc completed. Stations:- Construction of six station including Structure work, Architecture & finishing work etc completed. The Entire work has been completed and revenue operation has been started.
12.	Status of work along with overall % progress achieved till date	Physical Progress - 100% Financial Progress - 99%
13.	Overall Performance	Satisfactory


 16/10/19
 (ओमवीर सिंह सैनी)
 (महाप्रबंधक / योजना)

दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से