



दिल्ली मेट्रो रेल कॉर्पोरेशन लि०

DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

डी.एम.आर.सी/20/II-186/2007/VIII/9485

दिनांक - 17.03.2020

WORK EXPERIENCE CERTIFICATE

(For completed works)

1.	Name of Work & Contract No.	Design, Manufacturing, Supply, Installation, Testing and Commissioning of Escalator of Delhi MRTS Project Phase - III. Contract - CE-4 Lot-1	
2.	LOA No. & Date	No. DMRC / Elect / CE 04 (Lot - 1 & Lot - 2) PH - III / Financial Evaluation dated 20.05.2013	
3.	Name of the Contractor & Address	Consortium of OTIS Elevator Company (India) Limited & Guangzhou OTIS Elevator Company Limited, China. 504 - 505, Rectangle One, D - 4, Saket District Centre, Saket, New Delhi - 110017 Tele. & Fax :- 011 - 46069209	
4.	Joint Venture/Consortium along with % share of each member	OTIS China - 57 % OTIS India - 43%	
5.	Contract Value 1. Original Contract Value 2. Revised/Final Contract Value 3. Value of actually executed works [as on date of issue of certificate i.e. value paid till the last running bill/final bill]	1. INR - 30,32,95,085/- USD - 21,929,930/- 2. INR - 31,86,93,655/- USD - 22,812,650/- 3. INR - 22,43,93,281/- USD - 22,782,405/-	
6.	Stipulated date of commencement of work	01.06.2013 (As per LOA)	
7.	Stipulated date of completion	20.05.2016 (As per Contract 36 Month)	
8.	Actual date of completion	31.12.2018	
9.	Details of Extension of Time for completion of work	As Per Contract	Extension Up to
	Majlis Park – Dhaula Kuan (Incl.)	01.11.2015	14.03.2018
	Dhaulta Kuan – Hazarat Nizamudin (Excl.)	21.01.2016	1st 06.08.2018, 2nd 31.12.2018
	Hazarat Nizamudin (Incl.) – IP Extn	17.09.2015	1st 31.10.2018 2nd 31.12.2018
	IP Extn. – Shiv Vihar	18.06.2015	31.10.2018
	Jahangir Puri – Badli	30.01.2015	01.11.2015
10.	Liquidated Damages levied for delay (indicate amount), if any	Nil	

11.	Scope of the works	Guangzhou Otis Elevator Company Limited, China. For Design, Manufacturing, Supply. OTIS Elevator Company (India) Limited for Installation, Testing and Commissioning, support and maintenance of Escalator.
12.	Status of work along with overall % progress achieved till date	Physical Progress :- 100 % Financial Progress :- 93.83 %
13.	Overall Performance	Satisfactory

ओ. एस. सैनी
महाप्रबंधक/योजना
दिल्ली मेट्रो रेल कॉर्पोरेशन लि०
मेट्रो भवन, फायर सिग्नल लेन
बाराखम्बा रोड, नई दिल्ली-110001

Om
12/3/2020
(ओमवीर सिंह सैनी)
महाप्रबंधक / योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से