



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

नं DMRC / 20 / II – 186/2007

दिनांक:- 18.06.2019

WORK EXPERIENCE CERTIFICATE

(For partially completed / On-going works)

1.	Name of the Work & Contract No.	Design, Manufacturing, Supply, Installation, Testing & Commissioning of Heavy Duty Machine Room Less Elevators for Delhi MRTS Phase – III Contract CE – 3 Lot - 2
2.	LOA No. & Date	No. DMRC / Elect / CE 03 LOT – 2 / Financial Evaluation dated 23.11.2012
3.	Name of the Contractor & Address	M/s Johnson Lifts Private Limited No. 1, East Main Road, Anna Nagar, Western Extension, Chennai – 600 101
4.	Joint Venture / Consortium along with % share of all members	Not Applicable
5.	Contract Price 1. Original Contract Value 2. Revised Contract Value	1. Original Contract Value – INR 59,17,84,900/- 2. Revised Contract Value – INR 73,15,17,040.00 (up to 11th Variation Order)
6.	Value of actually executed works (as on date of issue of certificate)	Taking Over Certificate issued for Design, Manufacturing, Supply, Installation, Testing & Commissioning of 243 Lifts against which Payment of INR 57,66,94,557/- has been made by DMRC.
7.	Date of commencement of work	23.11.2012
8.	Date of completion (Original 22.11.2015)	CTST to Mandi House – 02.06.2014 Mandi House to Kashmere Gate 1 st Extension - 31.03.2017 2 nd Extension – 28.05.2017 Badarpur to YMCA Chowk Faridabad 1 st Extension – 06.09.2015 2 nd Extension – 06.04.2016 Kalindi Kunj to Ishwar Nagar 1 st Extension - 15.04.2017 2 nd Extension – 25.12.2017 Ishwar Nagar to R.K. Puram 1 st Extension – 10.05.2017 2 nd Extension – 24.11.2017 3 rd Extension – 28.02.2018 4 th Extension – 01.05.2018 5 th Extension – 29.05.2018 R.K. Puram – IGD Airport 1 st Extension - 14.07.2017 2 nd Extension – 29.05.2018 IGD Airport – Janakpuri West 1 st Extension - 24.11.2017 2 nd Extension – 29.05.2018 Mundka – Bahadurgarh

Signature
18/6/19

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड़, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001

		1 st Extension - 16.04.2018 2 nd Extension - 24.06.2018 Dwarka - Najafgarh 1 st Extension - 28.02.2019 2 nd Extension - 30.06.2019
9.	Scope of work	Design, Manufacturing, Supply, Installation, Testing & Commissioning of Heavy Duty Machine Room Less Elevators for Delhi MRTS Phase - III
10.	Status of work	Physical Progress - 98.90% Financial Progress - 82.25%
11.	If delay in execution on contractor's Account	No
12.	Liquidated Damages levied for delay (indicate amount), if any	No Liquidated damages levied for delay till date
13.	Overall Performance	Satisfactory

This certificate is issued on the request of M/s Johnson Lifts Private Limited for Business Development.

Asin
18/6/19

(ओ. एस. सैनी)

(महाप्रबंधक / योजना)