



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

डी.एम.आर.सी/20/II-186/2007/IV-2 /6575

दिनांक - 11.09.2019

WORK EXPERIENCE CERTIFICATE

(For Completed works)

1	Name of Work & Contract No.	Contract CC-27 – Design and Construction of Tunnel from End of Underground Ramp (Near Shankar Vihar Metro Station to Hauz Khas Metro Station including UG Stations at Vasant Vihar, Munirka, RK Puram ,IIT and Hauz Khas on Janakpuri West- Botanical Garden Corridor of Delhi Metro Phase –III
2	LOA No. & Date	DMRC/20/III/057/2012, dated 01.11.2012
3	Name of the contractor & Address	M/S L&T SUCG JV 1 st floor, 211 Okhla Industrial Estate , Phase-III, New Delhi-110020
4	Joint Venture/Consortium along with % share of each member	Larsen & Toubro Limited (68%) Shanghai Urban Construction Group (32%)
5	Contract Value 10.Original Contract Value 11.Revised/Final Contract Value 12.Value of actually executed works (as on Date of issue of certificate i.e. value paid till the last running bill/final bill)	INR 1012,53,04,600 + US\$. 4,34,59,599.48 (Rupees One Thousand Twelve hundred fifty three lakh four thousand and six hundred only + US Dollar Four Crore thirty four lakh Nine Thousand five hundred and Ninety Nine Only) INR 1051,65,88,342 + US\$. 4,34,59,599.48 (Rupees One thousand fifty one hundred sixty five lakh Eighty Eight thousand three hundred and forty two only + US Dollar Four Crore thirty four lakh fifty nine thousand five hundred and ninety nine only) INR. 1042,37,72,965 + US\$. 4,33,34,128 (Rupees One Thousand forty two hundred thirty seven lakh seventy two thousand nine hundred and sixty five only + US Dollar Four crore thirty three lakh thirty four thousand one hundred and twenty eight Only)
6	Stipulated Date of commencement of work	12 th November 2012
7	Stipulated Date of completion	9 th May 2016
8	Actual Date of Completion	31.01.2018
9	Details of EOTs	Original Completion Date : 09.05.2016 1 st Provisional EOT Granted : 10.11.2016 2 nd Provisional EOT Granted : 10.05.2017 3 rd Provisional EOT Granted : 30.09.2017 4 th Provisional EOT Granted : 28.02.2018 5 th and Final EOT : In Process
10	Liquidated Damages levied for delay (indicate amount), if any	To be Finalized with final EOT
11	Scope of the works	i. Underground Stations : 5 No's (a) Hauz Khas – 265 m length ,Width - 21.57m , Depth – 29m (b) IIT – 265 m length, Width -21.57m, Depth -18m (c) RK Puram – 265 m length, Width– 21.57 m, Depth – 18 m ,(d) Munirka - 265m length, Width -21.57m, Depth - 18m ,(e) Vasant Vihar- 265m, Width - 21.57m, Depth - 18m ii. Underground cut and cover Tunnel : Length -272 m at RK Puram and Shankar Vihar (Width – 21.5 m, Depth – 18 m iii. TBM Twin Bored Tunnel : 10.05 km (Finished Diameter – 5.7 m, Finished Cross sectional area – 25.50 sqm)

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001

FY	UOM	2013-14	2014-15	2015-16	2016-17	2017-18
Bored Tunnelling	Rmt	624	5157	2613	1605	59

iv. Cross Passages (NATM): Total Qty - 19 Nos.(Total Length =208.38 Rmt Covered under NATM Tunnel).

v. Ramp : 160 Rmt at Shankar Vihar

vi. Value of Work Done Financial Year Wise:

FY		2012-13	2013-14	2014-15	2015-16	2016-17	2017-18
Value of work done	INR (In Cr.)	34.16	219.56	402.69	196.24	101.40	88.30
	USD (lakhs)	15.87	101.69	186.38	84.43	37.05	7.89

12	Status of work along with overall % progress achieved till date	Physical Progress : 100% Financial Progress : 99%
13	Overall Performance	Satisfactory

Mani
11/9/19

(ओमवीर सिंह सैनी)

(महाप्रबंधक / योजना)

दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से