



दिल्ली मेट्रो रेल कॉर्पोरेशन लि०

DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

डी.एम.आर.सी/20/II-186/2007/IV-2 /655

दिनांक - 08.08.2019

WORK EXPERIENCE CERTIFICATE

(For completed works)

1.	Name of work and contract No.	Contract NC-02:-Part Design and Construction of elevated viaduct and 7 elevated stations viz. Sector -142, Sec-143, Sec-144, Sec-147, Sec-153, Sec-146 and Sec-149 including Architectural Finishing works of Stations From Chainage 9129.8m to 19322.9 m of Noida-Greater Noida Metro Project.
2.	LOA NO. and Date	DMRC/20/III-209/2014 Dated 15 th May, 2015
3.	Name of the Contractor and Address	M/s. CEC-SAM INDIA (NC-02) JV , 7 th Floor Tower – B , Signature Tower , Sector 29 , Gurgaon -122002
4.	Joint Venture / Consortium along with % shares of each member	A joint Venture of : 1) Continental Engineering Corporation , No.95 , Dun Hua South Road , Section-2 , Taipei 106 , Taiwan City: Share -74% 2) SAM INDIA BUILT WELL PVT. LTD., 435/Jagruti Enclave: Share – 26%
5.	Contract Value : 1. Original Contract Value 2. Revised/Final contract value 3. Value of Actual Executed work (as on date of issue of certificate i.e., value paid till the last running bill/final bill)	Rs. 507,62,84,820/- Rs. 516,39,14,447/- Rs. 515,07,39,418/-
6.	Stipulated Date of commencement of works	25.05.2015
7.	Stipulated Date of Completion	24.05.2017
8.	Actual Date of Completion	28/05/2018
9.	Details of EOTs	1st and Final EOT – 07.07.2018 (without any LD)
10.	Liquidated Damages levied for delay (indicate amount) , if any	Nil
11.	Scope of the Works Broad activities to be mentioned (e.g. Tunneling/ Viaduct length, No of Stations each of length, Ramp length etc.)	Construction of 10.19 km Elevated Viaduct/Rail bridges along with 7 elevated stations having 140 m platform and 80 m concourse length, including piling, pile cap, piers, pier cap, U girders (Having pre stressed concrete superstructure), FOB, architectural finishing of Stations.
12.	Status of work along with overall % progress achieved till date	Physical Progress-100% Financial Progress-100%
13.	Overall Performance	Satisfactory

(ओमवीर सिंह सैनी)

(महाप्रबंधक / योजना)

दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से

Manager- IEC/ for Upload's

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001