



दिल्ली मेट्रो रेल कॉर्पोरेशन लि०

DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

No. DMRC/20/II-186/2007/IX/9958

Date: 27.05.2020

WORK EXPERIENCE CERTIFICATE

(For completed works)

1.	Name of Work & Contract No.	Contract CT-1A: Supply, Installation, Testing and commissioning of Ballastless Track of Standard Gauge, Part-1 Corridor of sections of Mukundpur-Lajpat Nagar (excluding) Line -7 in elevated and underground sections alongwith ballasted/ballastless tracks in Mukundpur Depot of Delhi MRTS Project of phase – III.
2.	LOA No. & Date	DMRC/20/III-162/2014 dated 17.02.2015
3.	Name of the Contractor & Address	M/s Ircon International Limited C-4, District Centre, Saket New Delhi-110017
4.	Joint Venture/Consortium along with % Share of each member	NA
5.	Contract Value 1. Original Contract Value 2. Revised/Final Contract Value 3. Value of actually executed works [as on date of issue of certificate i.e. value paid till the last running bill/final bill]	INR 153,65,61,349.00 + USD 72,65,823.00 INR 170,13,77,181.04 + USD 76,18,790.08 As Per last Running Bill INR 1,70,13,74,673.53 + USD 76,18,790.08 However, final bill is not paid due pending submission of compliance letter by IRCON.
6.	Stipulated date of commencement of work	23.02.2015
7.	Stipulated date of completion	22.02.2017
8.	Actual date of completion	ROD Part I- 14.03.2018 ROD Part II- 06.08.2018
9.	Details of EOTs	1 st EOT up to 15.10.2017 2 nd EOT up to 31.12.2017 3 rd EOT up to 30.06.2018 4 th EOT up to 06.08.2018
10.	Liquidated Damages levied for delay (indicate amount) ,if any	NIL
11.	Scope of the works Broad activities to be mentioned (e.g.	Installation of Ballastless Track in U/G-

Page 1/2

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001

	Tunnelling/Viaduct length, No. of stations each of length, Ramp length etc.)	25500.777 TM, Installation of Ballastless Track on Viaduct- 36172.573 TM, Installation of Turnout 1in9 (190) - 30 sets. Installation of Scissor Crossover 1in9(190) Track centre 4.5m - 1 set.
12.	Status of work along with overall % progress achieved till date	Physical Progress - 100% Financial Progress- 100%
13.	Overall performance	Satisfactory

(Signature)
27/5/2020

(ओमवीर सिंह सैनी)

महाप्रबंधक / योजना

ओ. एस. सैनी
महाप्रबंधक/योजना दिल्ली मेट्रो रेल कॉर्पोरेशन लि। की ओर से
दिल्ली मेट्रो रेल कॉर्पोरेशन लि।
मेट्रो भवन, फायर सिग्नल लेन
बाराखम्बा रोड, नई दिल्ली-110001