



# दिल्ली मेट्रो रेल कॉर्पोरेशन लि०

## DELHI METRO RAIL CORPORATION LTD.

( भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम )  
( A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI )

डी.एम.आर.सी/20/III-186/2020/IX/9920

Dated: 22.05.2020

**(WORK EXPERIENCE CERTIFICATE)**  
**(FOR COMPLETED WORKS)**

1	Name of Work & Contract No.	Contract CT-18: Vendor development with supply installation, testing and commissioning of Ballast less Track of Part-3, Standard Gauge corridor from Escorts Mujesar to Ballabhgarh in elevated sections of Delhi MRTS Project of Phase-III.
2	LOA No. & Date	No. DMRC/20/III-273/2015 dated 17.11.2015
3	Name of the contractor & Address	M/s PCM Strescon Overseas Ventures Ltd., PCM Tower, 2 <sup>nd</sup> Mile, Sevoke Road, Silliguir- 700071 (WB), Tel. 0353-2777028
4	Joint Venture/ Consortium along with % share of each member	Not applicable
5	Contract Value 1. Original Contract Value 2. Revised/Final Contract Value 3. Value of actually executed [as on date of issue of certificate i.e. value paid till the last running bill / final bill]	INR : 9,99,11,724/- Euro : 50,000/- INR : 17,34,07,577.14 Euro : 0 INR : 17,34,07,577.14 Euro : 0
6	Stipulated Date of commencement of work.	19.11.2015
7	Stipulated Date of completion as per LOA	19.11.2016
8	Actual Date of Completion	30.11.2018
9	Details of EOTs	1 <sup>st</sup> EOT- From 19.11.2016 till 19.07.2017. 2 <sup>nd</sup> EOT- From 19.07.2017 till 05.01.2018. 3 <sup>rd</sup> EOT- From 05.01.2018 till 30.05.2018. 4 <sup>th</sup> EOT- From 30.05.2018 till 31.07.2018. 5 <sup>th</sup> EOT- From 31.07.2018 to 30.09.2018. 6 <sup>th</sup> EOT- From 30.09.2018 to 30.11.2018.

*Ami*  
22/5

1/2



# दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

( भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम )  
( A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI )

10	Liquidated Damages levied for delay (indicate amount), if any	No.
11	Scope of the works.	a) Laying of Underground ballast less Track: 4150 track-mtr. b) Laying of ballast less Track on viaduct: 7145.50 Track-mtr. c) Scissor Crossover on Viaduct: 1 set. d) 1 in 9 Turnout on Viaduct: 2 sets.
12	Status of work along with overall % progress achieved till date	Physical Progress- 100% Financial Progress- 100%
13	Overall Performance	Satisfactory

ओ. एन. सेनी  
महाप्रबंधक / योजना  
दिल्ली मेट्रो रेल कॉर्पोरेशन लि०  
मेट्रो भवन, फायर ब्रिगेड लेन  
बाराखम्बा रोड, नई दिल्ली-110001

29/5/2020

(ओमवीर सिंह सेनी)

महाप्रबंधक / योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से

2/2