



दिल्ली मेट्रो रेल कॉर्पोरेशन लिमिटेड

DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
(A JOINT VENTURE OF GOVT. OF INDIA AND GOVT. OF NCT DELHI)

संख्या: DMRC/20/II-186/2020/XI/e-office/E-15047/21-615

दिनांक: 02.03.2021

WORK EXPERIENCE CERTIFICATE (For Partially Completed/Ongoing Works)

1.	Name of Work & Contract No.	Contract CC-125R2: Construction of Elevated Viaduct of Length 288.381 Rm. (From Ch.39079.567m to 39367.949m) between Trilokpuri and Mayur Vihar Pkt. 1 station of Line-7 of Mukundpur - Shiv Vihar Corridor of Phase-III Delhi MRTS.
2.	LOA No. & Date	DMRC/20/III-655/2019; dated 02.12.2019
3.	Name of contractor & Address	M/s Pragati Construction Consultants, 28/12, East Punjabi Bagh, Main Ring Road, New Delhi-110026
4.	Joint venture/Consortiums along with % share of each members	M/s Pragati Construction Consultants - 100%
5.	Contract price 1. Original Contract Value 2. Revised/Final Contract value	1. 20,59,29,482/- 2. 21,57,95,195/- Revised Contract Value till 16.02.2021
6.	Value of actually executed works (as on dated of issue of certificate)	11,41,96,335/- till 16.02.2021
7.	Stipulated date of commencement of work	09.12.2019 (Notice to Proceed)
8.	Stipulated date of completion	09.09.2020
9.	Details of EOT's (Granted till date)	1 st Extension of Time - 17.02.2021 2 nd Extension of Time - 17.04.2021
10.	Scope of work	Construction of Elevated Viaduct with steel span between Trilokpuri and Mayur Vihar Pkt. 1 station of Line-7 of Mukundpur - Shiv Vihar Corridor of Phase-III Delhi MRTS.
11.	Status of work	Physical Progress - % = 64.48 % Financial Progress - % = 50.57 %
12.	Liquidated damages levied for delay (indicate amount), if any	Nil
13.	Overall Performance	Satisfactory

This certificate is issued on the request of M/s Pragati Construction Consultants for Business development purpose.



Om
02/03/2021
(ओमवीर सिंह सैनी)
महाप्रबंधक / योजना
दिल्ली मेट्रो रेल कॉर्पोरेशन लि. की ओर से

E- mail : planningdmrc@gmail.com