



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

डी.एम.आर.सी/20/II-186/2020/ XII/e-office/11088

दिनांक – 18.11.2020

Work Experience certificate


(For completed works)

1.	Name of Work & Contract No.	CT-15:Supply of Fastening System for Extension of Delhi Metro System to KalindeeKunj-Botanical Garden, Escorts Mujhesar – Ballabgarh, Dilshad Garden –Gaziabad Bus Adda and Noida City Centre- Sector 62 Noida Corridors of Delhi Metro Phase –III Project.			
2.	LOA No. & Date	LOA no. DMRC/20/III-260/2015 dated 06.11.2015			
3.	Name of the Contractor & Address	M/s Patil Rail Infrastructure Pvt Ltd. The Safe Legend , 6-3-1239/B/111, Renuka Enclave, Raj Bhavan Road, Somajiguda, Hyderabad-500082, Telangana, India Tel: +91-40-39556700/6800, Fax: +91-40-39556750			
4.	Joint Venture/Consortium along with % Share of each member	NA			
5.	Contract Value 1.Original Contract Value 2. Revised/Final Contract Value 3. Value of actually executed works	INR 31,14,80,096.00 plus Euro 21,40,991.00 Final Contract - INR 40,95,66,962 Plus Euro 28,24,096 Actually executed -INR 40,95,66,962 Plus euro 28,24,096			
6.	Stipulated date of commencement of work	For Original Quantity-06.11.2015 For Variation order 01- 13.10.2017 For variation order 02- 11.10.2019			
7.	Stipulated date of completion	For original – 06.11.2016 For variation order 01- 28.02.2018 For variation order 02- 31.12.2019			
8.	Actual Date of completion	For Original- 25.05.2017 For variation 01- 28.02.2018 For variation 02- 05.02.2020			
9.	Details of EOTs	1 st EOT (Lot-2 & Lot-3)-26.5.2017 2 nd EOT(2 nd variation)-15.02.2020			
10.	Liquidated Damages levied for delay , if any	NIL			
11.	Scope of the works	S. no.	Contract	Quantity Delivered 2H 4H	Section
		1.	CT-15	125500 43300	Phase-III
		2.	CT-15 V-1	37930 10636	

[Signature]
18/11/2020

		3.	CT-15 V-2	14478 Elastic pad 4H, 11443 Intermediate Pad 4H, 9171 Base Plate 4H, 34522 Insulating Bush.	
12.	Status of work	Physical Progress - 100% Financial Progress- 100%			
13.	Overall performance	Satisfactory			




 (ओमवीर सिंह सैनी)
 महाप्रबंधक / योजना
 दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से