



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

डी.एम.आर.सी/20/II-186/2020/ XII/e-office/17086

दिनांक – 18.11.2020

Work Experience certificate

(For Completed works)

1.	Name of Work & Contract No.	CT-16: Supply of Fastening System for Noida –Greater Noida Metro Project.			
2.	LOA No. & Date	LOA No. DMRC/20/III-261/2015 dated 06.11.2015			
3.	Name of the Contractor & Address	M/s Patil Rail Infrastructure Pvt Ltd. The Safe Legend , 6-3-1239/B/111, Renuka Enclave, Raj Bhavan Road, Somajiguda, Hyderabad-500082, Telangana, India Tel: +91-40-39556700/6800, Fax: +91-40-39556750			
4.	Joint Venture/Consortium along with % Share of each member	NA			
5.	Contract Value 1. Original Contract Value 2. Revised/Final Contract Value 3. Value of actually executed works	INR 38,84,40136.00 Plus Euro 26,77,516.00 Final contract value- INR 51,48,69,868 Plus Euro 35,28,205 INR 51,48,69,868 Plus Euro 35,28,205			
6.	Stipulated date of commencement of work	For Original quantity- 06.11.2015 For variation 01- 13.10.2017			
7.	Stipulated date of completion	For Original 06.11.2016 For variation 01- 31.07.2018			
8.	Actual date of completion	Original Contract- 18.01.2018 For variation 01 - 22.12.2019			
	Details of EOTs	1 st EOT (Lot-1)-30.11.2016 2 nd EOT(Lot-2)-24.01.2017 3 rd EOT(Lot-3)-30.04.2017 4 th EOT(Lot-4)-31.07.2017 5 th EOT(Lot-4)-30.11.2017 6 th EOT(Lot-4)-31.01.2018 7 th EOT(1 st variation)-31.01.2019 8 th EOT(1 st variation)-30.04.2019 9 th EOT(1 st variation)-31.12.2019			
10.	Liquidated Damages levied for delay , if any	NIL			
11.	Scope of the works	S.No	Contract	Quantity Delivered 2H 4H	Section
		1.	CT-16	164000 48300	N-GN

		2.	CT-16 V-1	32730	31450	Mumbai
12.	Status of work	Physical Progress - 100% Financial Progress- 100%				
13.	Overall performance	Satisfactory				



(Signature)
18/11/2020
(ओमवीर सिंह सैनी)
महाप्रबंधक / योजना
दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से