



दिल्ली मेट्रो रेल कॉर्पोरेशन लिमिटेड

DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
(A JOINT VENTURE OF GOVT. OF INDIA AND GOVT. OF NCT DELHI)

No. DMRC/20/II-186/2020/XIII /E 2380/21-391

Dated: 09.02.2021

WORK EXPERIENCE CERTIFICATE (For Completed Works)

1.	Name of Work& Contract No.	Contract NE/SPV-01 (R): "Design, Engineering, Manufacture, Supply, Storage, Civil work, Erection, Testing & Commissioning of the Rooftop Solar PV project including Operation and Comprehensive Maintenance (O&M) of the project in RESCO Model for a period of 25 years after commissioning of projects in Depot and Metro Stations of NMRC Ltd"
2.	Letter of Acceptance (LOA) No. & Date	DMRC/20 / III-504 / 2018 dated 05.09.2018
3.	Name of the Contractor& Address	M/s Sukhbir Agro Energy Limited A-4, Green Park Main, New Delhi-110016
4.	Joint Venture / Consortium along with % share of each member	NOT APPLICABLE
5.	Original Contract Value	Rs. 60 Crores as per LOA
	Revised / Final Contract Value	NOT APPLICABLE. Full Work has been completed by the Solar Developer and No investment by DMRC / NMRC.
	Value of actually executed works (as on date of issue of certificate i.e. value paid till the last running bill / final bill)	Plant is in Renewable Energy Service Company (RESCO) model – No Capital expenditure or maintenance expenditure by the end User [Noida Metro Rail Corporation (NMRC)].
6.	Stipulated Date of Commencement of Work	05.09.2018
7.	Stipulated date of Completion	04.09.2019 (12 months from the date of issue of LOA)
8.	Actual Date of Completion	03.09.2019
9.	Details of EOTs	NOT APPLICABLE
10.	Liquidated Damages levied for delay (indicate amount), if any	NOT APPLICABLE
11.	Scope of works	Design, Engineering, Manufacture, Supply, Storage, Civil work, Erection, Testing & Commissioning of 10 MWp Grid Connected Rooftop Solar PV project including Operation and Comprehensive Maintenance (O&M) of the project in RESCO Model for a period of 25 years after commissioning of projects in Depot and Metro Stations of Noida Metro Rail Corporation Limited and the execution of the said work was supervised by DMRC.
12.	Status of work along with overall	Physical Progress - 100%

09/02



	% progress achieved till date	Financial Progress – N.A. (Project is under RESCO Model) The system is in O&M period for 25 years and monthly energy bills are paid by the end User (i.e. NMRC).
13.	Overall Performance	SATISFACTORY



09/02/2021

(ओमवीर सिंह सैनी)

महाप्रबंधक / योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से

Email: - planningdmrc@gmail.com