



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

डी.एम.आर.सी/20/II-186/2007IV-2/6209

दिनांक - 22.08.2019

WORK EXPERIENCE CERTIFICATE

(For Completed works)

1	Name of Work & Contract No.	Contract CC-87 Part Design and Construction of elevated viaduct and 8 elevated stations viz. Shahid Nagar, RajBagh, Rajendra Nagar, Shyam Park, Mohan Nagar, Arthla, Hindon River and New Bus Adda including Architectural Finishing works of stations from Chainage 3323.582m to 12920.678m of Line-1 Extension (Dilshad Garden to New Bus Adda) of Phase-III Delhi MRTS.
2	LOA No. & Date	Letter of Acceptance Letter No. DMRC/20/III-188/2014 dated 09.12.2014
3	Name of the contractor & Address	M/s Guangdong Yuantian Engineering Co. (GYT) - Tata Projects Ltd. (TPL) Joint Venture
4	Joint Venture/Consortium along with % share of each member	GYT-51% (Lead Member) & TPL-49% (Other Member)
5	Contract Value 3. Original Contract Value 4. Revised/Final Contract Value 5. Value of actually executed works (as on Date of issue of certificate i.e. value paid till the last running bill/final bill)	Rs. 639.49 Cr. Rs. 813.76 Cr. Rs. 798.37 Cr. (Value upto Last RA Bill, Final Bill Not Yet Submitted)
6	Stipulated Date of commencement of work	15.12.2014 (work restarted after Court Order 01-05-2015)
7	Stipulated Date of completion	14.06.2017
8	Actual Date of Completion	05.02.2019
9	Details of EOTs	1st Extension of Time - 23.10.2017 2nd Extension of Time - 18.11.2016 3rd Extension of Time - 31.05.2017 4th Extension of Time - 29.04.2018 5th Extension of Time - 02.12.2017 6th Extension of Time - 31.01.2018 7th Extension of Time - 29.04.2018 8th Extension of Time - 30.09.2018 9th Extension of Time - 31.12.2018 10th Extension of Time - 05.02.2019
10	Liquidated Damages levied for delay (indicate amount), if any	No
11	Scope of the works	Work Comprise of Construction of Elevated Viaduct of 9.56 Km (including 168 m of Bridge over Hindon River), 08 Station buildings, Entry Exit Structures and Steel FOB Works, Viaduct Work comprises of Pile Foundation (1872 Nos. 1000mm Dia), Pile Cap (398Nos.), Pier (398.Nos.), Pre-casting and Launching of Pier Cap (375 Nos.), Segmental pier

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001