



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

DMRC/20/II-186/2007

Dated: 02.04.2019

WORK EXPERIENCE CERTIFICATE (For completed works)

1.	Name of Work & Contract No.	Design Verification, Detail Engineering, Manufacture, Supply, Installation, Testing & Commissioning of Electrical & Mechanical System including fire & Hydraulic system for underground stations of Delhi Mass Rapid Transport System Project Phase-3 Contract Number: CE 09 Lot-3
2.	LOA No.& Date	DMRC/Cor/O/16/Elect/CE-09 Lot-3 Date: 06.08.2013
3.	Name of the Contractor & Address	M/s Sudhir Power Projects Ltd., India & M/s Cobra Instalaciones Y Servicios S.A., Spain.
4.	Joint Venture/Consortium along with % share of each member	M/s Sudhir Power Projects Ltd., India- 70 % M/s Cobra Instalaciones Y Servicios S.A., Spain- 30 %
5.	Contract Value 1. Original Contract Value 2. Revised/Final Contract Value 3. Value of actually executed works [as on date of issue of certificate i.e. value paid till the last running bill/final bill]	1. INR- 1,33,19,43,225, USD- 1,15,58,720 2. INR-121.5 Crores (Approx.), USD- 90 Lakhs 3. INR- 1,19,52,27,300, USD- 90 Lakhs
6.	Date of commencement of work	06.08.2013
7.	Scheduled date of completion	05.08.2016
8.	Actual date of completion	KD-8 as per Contract-27/10/2015 EOT 1 st -30/07/2016 EOT 2 nd -31/12/2016 EOT 3 rd - 30/10/2017 EOT 4 th - 31/12/2017 EOT 5 th -30/04/2018 EOT 6 th - 30/06/2018 EOT 7 th - 30/12/2018 Actual date of completion: 30.12.2018
9.	If delay in Execution on contractor's Account	No
10.	Liquidated Damages levied for delay (Indicate amount), if any	NIL
11.	Scope Broad activities to be mentioned (e.g. Tunnelling/Viaduct length,	Design Verification, Detail Engineering, Manufacture, Supply, Installation, Testing & Commissioning of LT Panels, UPS, Point wiring, BBT, Fire & Hydraulic Pumps & Fire Alarm System etc.

1/2

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001

	No. of stations each of length, Ramp length etc.)	
12	Status of work along with overall % progress achieved till date	Physical Progress- 100 % Financial Progress- 98.8 %
13.	Overall Performance	Satisfactory

This certificate is issued on the request of M/s s Sudhir Power Projects Ltd., India & M/s Cobra Instalaciones Y Servicios S.A., Spain for Business Development.

Om
24/19
(ओ. एस. सैनी)

महाप्रबंधक/ योजना
दिल्ली मेट्रो रेल कॉर्पोरेशन लि. की ओर से