

दिल्ली मेट्रो रेल कॉर्पोरेशन लि०

DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

DMRC/20/II-186/2007/IV

Date: 07.01.2019

WORK EXPERIENCE CERTIFICATE (FOR COMPLETED WORKS)

S.No	Description	Item
1.	Contract No & Name of Work	Contract CC-77: Construction of viaduct and Station for YMCA - Ballabgarh Extension of Delhi MRTS.
2.	LOA No. & Date	DMRC/20/111-170/2014 dated 22.12.2014
3.	Name of Contractor & Address	M/s Larsen & Toubro Limited, Mount Poonamalle Road Manapakkam P.B No 979, Chennai - 6000903
4.	Joint Venture/Consortium along with % share of each member	N.A
5.	Contract Value 1. Original Awarded Contract Value 2. Revised/Final Contract Value 3. Value of actually executed work	Rs. 197,78,69,516/- Rs. 250,44,95,596/- Rs. 245,40,38,514/-
6.	Date of commencement of work	29.12.2014
7.	Schedule Date of Completion (As per Contract)	28.06.2016
8.	Actual date of completion	1 st E.O.T - 31.05.2017 2 nd E.O.T - 27.06.2017 3 rd E.O.T - 19.10.2017 4 th E.O.T - 31.03.2018 5 th E.O.T - 30.06.2018 6 th E.O.T - 31.10.2018 (EOT granted without LD)
9.	If delay in Execution on contractor's Account	No
10.	Liquidated Damages levied for delay (indicate amount), if any	Nil
11.	Scope of work	Construction of Viaduct of length 3.12 km, comprising pre-cast, pre-tensioned U-girders two steel spans and construction of two elevated metro stations including architectural finishing works.
12.	Status of work along with overall % progress achieved till date	Physical Progress - 100% Financial Progress - 97.99%
13.	Overall Performance	Satisfactory

This Certificate is issued on the request of M/s Larsen & Toubro Limited For Business Development.

Copy to :- Manager/cc -

Omvir Singh Saini
2/1/19
(Omvir Singh Saini)
GM/Planning

For and behalf of Delhi Metro Rail Corporation Ltd

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)
Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001