



# दिल्ली मेट्रो रेल कॉर्पोरेशन लि०

## DELHI METRO RAIL CORPORATION LTD.

( भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम )  
( A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI )

DMRC/20/II-186/2007/IV

Date: 29.11.2018

### WORK EXPERIENCE CERTIFICATE (For completed works)

|     |  |  |
|-----|--|--|
| 1.  | Name of work & Contract No.  | CEUD-04- Shifting / Modification utilities of 33kv, 11kv, LT lines, Transformer etc. of PVVNL infringing Dilshad Garden to Hindon river Section of Dilshad Garden to Naya Bus Adda, Ghaziabad Corridor of Delhi-Ph-III.  |
| 2.  | LOA No. & Date   | NO.DMRC/20/III-204/2014 dated 05.03.2015   |
| 3.  | Name of the Contractor & Address   | M/s D.K. Traders : H-18/17 . Sector -7 , Rohini Delhi-110085   |
| 4.  | Joint Venture/Consortium along with % share of each member   | N/A  |
| 5.  | Contract Value<br>1. Original Contract Value<br>2. Revised / Final Contract Value<br>3. Value of actually executed works {as on date of issue of certificate i.e. value paid till the till the last running bill/final bill} | Rs.5,59,67,070.00/-<br>Rs. 10,95,91,753.90/-<br>Rs. 10,95,91,753.90/-  |
| 6.  | Date of commencement of work   | 16.03.2015   |
| 7.  | Scheduled date of completion   | 15.03.2016   |
| 8.  | Actual Date of completion  | 15.03.2016 (12 months)<br>1 <sup>st</sup> Extension of Time -31.12.2016<br>2 <sup>nd</sup> Extension of Time - 30.06.2017<br>3 <sup>rd</sup> Extension of Time -31.12.2017<br>4 <sup>th</sup> Extension of Time -31.03.2018<br>5 <sup>th</sup> Extension of Time -30.07.2018 |
| 9.  | If delay in Execution on contractor's Account  | NO   |
| 10. | Liquidated damages levied for delay (indicate amount), if any  | NO   |
| 11. | Scope of the works<br><br>Broad activities to be mentioned (e.g. Tunnelling/ viaduct length no of stations each of length ramp length etc.)  | Shifting /modification of 33kv, 11kv LI line by laying U/G cables, poles transformer etc.  |
| 12. | Status of work along with overall % progress achieved till date  | 100% Physical progress , Financial progress 94.6%  |
| 13. | Overall Performance  | Satisfactory   |

This certificated is issued on the request of M/s D.K. Traders for Business Development.

(Omvir Singh Saini)  
GM/Planning

For and behalf of Delhi Metro Rail Corporation Ltd

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)  
Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001