



दिल्ली मेट्रो रेल कॉर्पोरेशन लिमिटेड

DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
(A JOINT VENTURE OF GOVT. OF INDIA AND GOVT. OF NCT DELHI)

डी.एम.आर.सी/20/II-186/2020/VOL-XII/E 11312 / 11234

दिनांक – 21.12.2020

WORK EXPERIENCE CERTIFICATE (For completed works)

1.	Name of Work & Contract No.	Design, Manufacturing, Supply, Installation, Testing & Commissioning of Escalators for Noida –Greater Noida MRTS Project. Contract NE-05		
2.	LOA No. Date	No. DMRC / 20 / III – 312 / 2015 dated: 16.06.2016		
3.	Name of the Contractor and Address	Consortium of M/s Schindler India Pvt Ltd. and Schindler (China) Elevator Co. Ltd B-401 / 402, Delphi Hiranandani Business Park Powai – 400076 Mumbai		
4.	Joint Venture / Consortium along with % share of each member	As per Memorandum of Understanding	Participating Interest %	Payment Sharing % for this contract
		Schindler (China) Elevator Co. Ltd	30%	60%
		Schindler India Pvt Ltd	70%	40%
5.	Contract Value:- 1. Original Contract Value 2. Revised Contract Value. 3. Value of Actually executed works (as on date of issue of certificate)	1. USD 37,68,376.00 and INR 15,38,93,850.16 2. USD 38,57,559.00 and INR 15,60,91,709.48 3. USD 36,24,388.70 and INR 14,58,52,437.31 (Prices are inclusive all taxes, duties and applicable cess etc)		
6.	Stipulated date of commencement of work	16.06.2016		
7.	Stipulated dated of Completion	15.06.2018 (As per Contract 24 Month)		
8.	Actual date of completion	26.01.2019 (81 Escalators)		
		04.07.2019 (for 01 Escalator added in variation)		

9.	Details of EOTs	As per Contract:- 01.12.2017 Extension up to :- 26.01.2019 for (81 Escalators) (Last Escalator completion date is 04.07.2019, specific key date was not mentioned in variation order.)
10.	Liquidated Damages levied for delay (Indicate amount) , if any	Nil
11.	Scope of Work	Schindler (China) Elevator Co. Ltd :- Design, Manufacturing, Supply Schindler India Pvt Ltd:- Installation, Testing & Commissioning and Maintenance of Escalators
12.	Status of work	Physical Progress – 100% Financial Progress – USD-93.95% – INR- 93.44%
13.	Overall Performance	Satisfactory



Om
21/12/2020

(ओमवीर सिंह सैनी)
महाप्रबंधक / योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से

Email: - planningdmrc@gmail.com