



# दिल्ली मेट्रो रेल कॉर्पोरेशन लि०

## DELHI METRO RAIL CORPORATION LTD.

( भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम )

( A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI )

डी.एम.आर.सी/20/II-186/2007/V-2 6573

दिनांक - 11.09.2019

### WORK EXPERIENCE CERTIFICATE (For Completed works)


1	Name of Work & Contract No.	Contract CT-19B1 Supply, Installation, Testing and Commissioning of Ballastless Track work of Standard Gauge Corridor, from Sector 71 Ch.(-) 495 station to Sector 81 Station Ch. 4150.(Excluding) in Elevated sections of Greater Noida Corridor of Noida Metro Project.
2	LOA No. & Date	No. DMRC/20/III-78/2016 dated 02.12.2016
3	Name of the contractor & Address	<b>M/S Paras Railtech Private Limited</b> 328, U.S Complex, 120 Mathura Road, Opp. Apollo Hospital, Delhi-110076
4	Joint Venture/Consortium along with % share of each member	Not applicable
5	Contract Value 1. Original Contract Value 2. Revised/Final Contract Value 3. Value of actually executed works (as on Date of issue of certificate i.e. value paid till the last running bill/final bill]	Rs. 17,14,49,460/- Rs. 33,25,55,132/- Rs. 32,04,17,793/-
6	Stipulated Date of commencement of work	12.12.2016
7	Stipulated Date of completion	11.09.2017
8	Actual Date of Completion	31.12.2018
9	Details of EOTs	1 <sup>st</sup> EOT- From 01.09.2017 till 30.03.2018 2 <sup>nd</sup> EOT- From 31.03.2018 till 10.07.2018 3 <sup>rd</sup> EOT- From 11.07.2018 till 31.10.2018 4 <sup>th</sup> EOT- From 01.11.2018 till 31.12.2018
10	Liquidated Damages levied for delay (indicate amount), if any	Not applicable
11	Scope of the works	Contract CT-19B1 Supply, Installation, Testing and Commissioning of Ballastless Track work of Standard Gauge Corridor, from Sector 71 Ch.(-) 495 station to Sector 81 Station Ch. 4150.(Excluding) in Elevated sections of Greater Noida Corridor of Noida Metro Project.-Track length-9.113 Km <b>In addition to above, following works were also executed.</b> The track work of Maujpur station from Ch. (End of Track) 53893.580 to Ch. 53149.725 (DN Line) X-over - 2 No's and SCO -2 No from the contract CT-1B. Track length-1.226 Km From Ch. 4300 to Ch. 5300 and one cross over from contract CT-19B2R of the section Noida-

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)  
Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001

Page 1 of 2

11/9/19

		Greater Noida Corridor. Track length-1.924 Km Ballast less Track Casting from contract CT-25R from Ch.6175 to Ch. 2900 of the section Noida City- Center - Noida Electronic City. Track length- 6.5 Km <b>Total Track Length: 18.763 Km</b>
12	Status of work along with overall % progress achieved till date	Physical Progress- 100% Financial Progress- 96.35%(Final Bill in Process)
13	Overall Performance	Satisfactory

  
 (ओमवीर सिंह सेनी)  
 (महाप्रबंधक / योजना)

दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से