



दिल्ली मेट्रो रेल कॉर्पोरेशन लि०

DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

संख्या: DMRC/20/II-186/2020/XII/2-Office/ 10939

दिनांक: 21.10.2020

WORK EXPERIENCE CERTIFICATE

(For completed works)

01	Name of work	Design, Manufacture, Supply, Installation, Testing and Commissioning of Heavy Duty Machine Room less Elevator for Delhi MRTS Project Phase - III	
02	LOA No. & Date	No. DMRC / Elect / CE-03 Lot-1/ Financial Evaluation/33480 dated 27.12.2012	
03	Name of the Contractor and Address	M/s KONE Elevator India Private Limited. No. 50, Vanagaram Road, Ayanambakkam, Chennai – 600195 Tel:- 044 – 26533901, Fax – 26533912	
04	Joint Venture / Consortium along with % share of each member	Not Applicable, as Single entity.	
05	Contract Value:- 1. Original contract Value 2. Revised / final contract Value 3. Value of actually executed works (as on date of issue of certificate)	INR – 54,40,64,298 /- INR – 55,13,01,784 /- INR –53,73,63,050 /-	
06	Stipulated date of commencement of work	27.12.2012 (As per LOA)	
07	Stipulated date of completion	27.12.2015 (as per Contract 36 Months)	
08	Actual date of completion	31.12.2018	
09	Details of EOTs (Corridor)	As Per Contract	Extension Up to
	Jahangir Puri - Badli	30.01.2015	01.11.2015
	Majlis Park – Dhaura Kuan (Incl.)	01.11.2015	14.03.2018
	Dhaura Kuan – Hazarat Nizamudin (Excl.)	21.01.2016	1 st 06.08.2018 2 nd 08.08.2018 3 rd 31.12.2018
	Hazarat Nizamudin (Incl.) – IP Extn	17.09.2015	1 st 31.10.2018 2 nd 31.12.2018
	IP Extn. – Shiv Vihar	18.06.2015	31.10.2018
10	Liquidated Damages levied for delay (Indicate amount), if any	Nil	
11	Scope of the works	Design, Manufacture, Supply, Installation, Testing and Commissioning Elevators, with two year Defect Liability Period.	

ओ. एस. सिंह
महाप्रबंधक/योजना
दिल्ली मेट्रो रेल कॉर्पोरेशन लि०
मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001

12	Status of work	Physical Progress :- 100.00 % Financial Progress :- 97.47 %
13	Overall Performance	Satisfactory (except that Lift Glass doors had failed during Fire rating test at CBRI Roorkee and rectification is in progress)

Om
21/10/2020

(ओमवीर सिंह सैनी)

महाप्रबंधक / योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन लि. की ओर से

E- mail : planningdmrc@gmail.com

ओ. एस. सैनी

महाप्रबंधक/योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन लि०

मेट्रो भवन, फायर गिगेंड लेन

बाराखम्बा रोड, नई दिल्ली-110001