



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

संख्या: DMRC/20/II-186/2020/XII/10662

दिनांक: 18.09.2020

WORK EXPERIENCE CERTIFICATE

(For completed works)

1	Name of Work & Contract No	Design Verification, Detail Engineering, Supply, Installation, Testing and Commissioning of Environment Control System (ECS) and Tunnel Ventilation System (TVS) for Underground Stations of Line-7 of Delhi Mass Rapid Transport System Project Phase-3 Contract No. CE-10 & CE-11 Lot 3- Eight Underground stations of Line-7 (Bhikaji Cama Place to Hazrat Nizamuddin)
2	LOA No & Date	CE-10 & CE-11 Lot 3; DMRC/Cor/O/16/Elect/CE-10 and CE-11 LOT-3 dated 08-05-2013.
3	Name of the Contractor & Address	M/s Voltas Limited, India Electro-Mechanical and Refrigeration Business Group, 3 rd Floor, T.B. Kardam Marg, Chichpokli, Mumbai - 400 033, Maharashtra, India
4	Consortium along with % share of each member	N/A
5	Original Contract Value	INR 241,07,45,823/-
	Revised /Final Contract Value	INR 221,85,88,483/-
	Value of actually executed works as on date of issue of certificate (billed value)	INR 221,30,41,155/-
6	Stipulated date of Commencement of work	08-05-2013
7	Stipulated Date of Completion	As per contract: 09-09-2015
8	Actual Date of Completion	20-11-2018
9	Details of EOT's	1 st Extension of Time: 31-08-2016 2 nd Extension of Time: 31-08-2017 3 rd Extension of Time: 31-08-2018 4 th Extension of Time: 31-12-2018 5 th Extension of Time: 31-07-2019

[Signature]
18/9

श्री. एन. सेनी

10	Liquidated Damages levied for delay (indicate amount), if any	None
11	Scope of the works	<p>Design Verification, Detail Engineering, Supply Installation, Testing and Commissioning (SITC) of Environmental Control System and Tunnel Ventilation System including Building Management System for 8 Underground Stations of Line-7 and OCC SCADA works for 12 Underground Stations of Line-7.</p> <p>ECS, TVS and BMS works of Eight underground stations namely Bhikaji Cama Place, Sarojini Nagar, INA, South Extension, Lajpat Nagar, Vinobapuri, Ashram, Hazrat Nizamuddin of Line-7. Total Tunnel Length for TVS Works - 11.5KM</p> <p>OCC SCADA works of above Eight stations and also Four Underground stations namely Naraina Vihar, Netaji Subhash Place, Shalimar Bagh, Azadpur of Line-7</p> <p>Design verification work of TVS system was carried out through M/s Jurong Consultant Pte Limited, Singapore.</p> <p>Design verification and SITC work of BMS system and OCC SCADA system was carried out through M/s Rockwell Automation India Pvt. Ltd.</p>
12	Status of Work along with overall % progress achieved till date	<p>Physical Progress: - 100%</p> <p>Financial Progress: - 99.39%</p>
13	Overall Performance	Satisfactory

Plan
18/9/2020

(ओमवीर सिंह सैनी)

महाप्रबंधक / योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन लि। की ओर से

E- mail : planningdmrc@gmail.com

डॉ. एस. सैनी

महाप्रबंधक / योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन लि।

मेट्रो भवन, फावर पार्क स्टेशन

गरासिया रोड, नई दिल्ली-110001