



# दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

( भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम )

( A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI )

No. DMRC/20/II-186/2020/Vol-XIV/E 19782/1397

Dated: 24.06.2021

## WORK EXPERIENCE CERTIFICATE

(For Partially Completed/ Ongoing Works)

1.	Name of the Work & Contract No.	Contract: DMRC/MU/LINE6/BC/02R: Construction of viaduct and 5 elevated stations viz. Maha Kali Caves, SEEPZ Village, Saki Vihar Road, Rambaug & Powai Lake (excluding Architectural finishing and Pre-engineered steel roof structure of Stations) from chainage 5257.40 m to 9586.50 m of Swami Samarth Nagar – JVLR – SEEPZ – Kanjur Marg – Vikhroli (EEH) Metro Corridor (Line-6) of Mumbai Metro Rail Project
2.	LOA No. & Date	DMRC/20/III-528/2018 dated 05.09.2018
3.	Name of the Contractor & Address	MBZ-EIIL (JV) EAGLE NEST" BK. NO. 758, Behind Chopra court, Ulhasnagar-421 003.
4.	Joint Venture/Consortium along with share of all members	(1) M/s MostobudivelnYiZahin No. 112 LLC : 30% share (Lead Member) (2) M/s Eagle Infra India Ltd. : 70% share
5.	Contract Price 1. Original Contract Value 2. Revised/Final Contract Value	(1) Rs 372.22 Cr (2) Rs 401.87 Cr
6.	Value of actually executed works (as on date of issue of certificate)	Rs 143.99 Cr
7.	Stipulated date of commencement of work	10.09.2018
8.	Stipulated date of completion	09.03.2021
9.	Details of EOTs (Granted till date)	EOT granted for the contract upto 28.12.2022



10.	Scope of Work	Construction of viaduct and 5 elevated stations viz. Maha Kali Caves, SEEPZ Village, Saki Vihar Road, Rambaug & Powai Lake (excluding Architectural finishing and Pre-engineered steel roof structure of Stations)
11.	Status of Work	Physical Progress –28.21 % Financial Progress –35.83 %
12.	Liquidated Damages levied for delay indicate amount , if any	Nil
13.	Overall Performance	Satisfactory



*Om*  
24/06/2021

( ओमवीर सिंह सैनी )  
महाप्रबंधक / योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से

Email: [planningdmrc@gmail.com](mailto:planningdmrc@gmail.com)