



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

संख्या: DMRC/20/II186/2020/XI /E-office /10364

दिनांक: 06.08.2020

WORK EXPERIENCE CERTIFICATE

(For Completed Works)

This certificate supersedes earlier issued work experience certificate (for completed work)

No. DMRC/20/II-186/2007/IV dated: 19.12.2018

1.	Name of Work & Contract No.	Contract CC-28: "Part Design and Construction of Elevated Viaduct, Elevated Ramp And 5 Elevated Stations Viz. Shakurpur, Punjabi Bagh, E.S.I Hospital, Rajouri Garden and Mayapuri Stations including Architectural Finishing Works From Chainage 5641.45m to 13527.51m of Mukundpur-Yamuna Vihar Corridor (Line-7) of Phase- III of Delhi MRTS".
2.	LOA No. and Date	DMRC/20/111-058/2012 dated 31.08.2012
3.	Name of Contractor & Address	M/s Larsen & Toubro Limited Mount Poonamallee Road, Manapakkam, P. B. No. 979, Chennai – 600089.
4.	Joint Venture / Consortium along with % share of each member	Not Applicable
5.	Contract Value 1. Original Contract Value 2. Revised / Final Contract Value 3. Value of actually executed works (as on Date of issue of certificate i.e. value paid till last running bill / final bill)	1. INR 377,42,25,257/- (Rupees Three Hundred Seventy Seven Crore Forty Two Lakh Twenty Five Thousand Two Hundred Fifty Seven Only) 2. INR 474,70,13,709/- (Rupees Four Hundred Seventy Four Crore Seventy Lakh Thirteen Thousand Seven Hundred and Nine Only) 3. INR 474,00,01,937/- (Rupees Four Hundred Seventy Four Crore One Thousand Nine Hundred Thirty Seven Only)
6.	Stipulated Date of commencement of work	10.09.2012
7.	Stipulated Date of completion	09.03.2015
8.	Actual Date of Completion	30.09.2017
9.	Details of EOTs	1 st EOT granted :22.10.2015 2 nd EOT Granted :30.08.2016 3 rd EOT Granted : 30.04.2017 4 th / Final EOT Granted : 30.09.2017
10.	Liquidated Damages levied for delay if any	No
11.	Scope of Works	i. Viaduct Structural Works: Length of Viaduct – 5.784 Km, Width of Carriage way – 8.8m Erection of pre-stressed Pre-cast Box Girders using customized launching girder. Major Reversal(I-Girder) Stretch of 736 Rmt

Signature
06/08

अ. एस. सेनी
महाप्रबंधक/योजना

Page 1 of 2

(मेट्रो भवन, फ़ायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001

		<p>Elevated rampon both ends of Viaduct =Length 246Rmt on each side</p> <p>Steel Truss Span-6 Nos having total length of 308.5 Rmt and overall weight 1443 MT (maximum span length- 64.3 Rmt). Width upto- 11.2 Rmt. Height upto - 8.5 mtr. Steel spans over railway lines - 2 No., Steel Span over road intersection-4 No.)</p> <p>CLC Span - 2 Nos having total length of 248.0 Rmt. Average width - 8.8Rmt.</p> <p>ii. Stations Structural Works:</p> <p>5 nos. elevated stations at Shakurpur, Punjabi Bagh, E.S.I Hospital, Rajouri Garden and Mayapuri</p> <p>Avg. Length of each station = 140 Rmt</p> <p>Avg. Width of each station = 31 Rmt</p> <p>Total nos. of entry - exit at 5 stations = 9Nos</p> <p>Total nos. of Ancillary Building at 5 stations = 5Nos</p> <p>iii. All Architectural & Ground development works</p>
12.	Status of work along with overall % progress achieved till date	Physical Progress - 100% Financial Progress - 100%
13.	Overall Performance	Satisfactory

Om
06/08/2020

(ओमवीर सिंह सैनी)

महाप्रबंधक / योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन लि। की ओर से

E-mail : planningdmrc@gmail.com

ओ. एस. सैनी

महाप्रबंधक/योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन लि०

मेट्रो भवन, फायर ग्रीड लेन

बाराखम्बा रोड, नई दिल्ली-110001