



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

डी.एम.आर.सी/20/II-186/2007IV-2/1108

दिनांक - 22.08.2019

WORK EXPERIENCE CERTIFICATE (For Partially completed / Ongoing works)

1	Name of Work & Contract No.	Contract CC-126:- Design and Construction of twin tunnel by shield TBM, cut & cover tunnel box and one underground station namely Dhansa stand including Architectural finishing, water supply, sanitary installation & drainage works from chainage 4121.350 to 5340.00 for extension of Dwarka Najafgarh Metro Corridor of Phase-III of Delhi MRTS.
2	LOA No. & Date	DMRC/20/II1-450/2017 date: 12-10-2017
3	Name of the contractor & Address	M/s STEC-SUCGIN JV 1- Floor, Tower No 5, PAWA Presidential Business Park, C-9, Commercial Complex Vasant Kunj, New Delhi- 110070
4	Joint Venture/Consortium along with % share of each member	M/s Shanghai Tunnel Engineering Co. Ltd.(70%) M/s SUCG Infrastructure India Pvt Ltd.(30%)
5	Contract Value 1. Original Contract Value 2. Revised/Final Contract Value	INR 3,34,99,81,200/- INR 3,34,99,81,200/-
6	Value of actually executed works (as on Date of issue of certificate)	INR 160,38,73,634/-
7	Stipulated Date of commencement of work	23-Oct-2017
8	Stipulated Date of completion	19-Oct-2020
9	Details of EOTs	Nil. Only interim key dates have been revised.
10	Status of work along with overall % progress achieved till date	'Dhansa Stand Station: Roof Slab, UG Parking Slab, Concourse slab (100 % Completed) and Base slab (40%Completed). 'Upline Tunnel by EPBM: Completed - 705/705 Mtrs. Tunnel internal dia- 5.8 mtrs. 'Downline Tunnel by EPBM: Completed - 100 Mtrs. Out of 701 Mtrs. 'Cut & Cover Tunnel: Soldier Pile Works Completed, Excavation 10% completed. 'Retrieval Shaft: Soldier pile and base slab work completed.
11	Scope of the works	Physical Progress : 51% (approx) Financial Progress : 47.87%
12	Liquidated Damages levied for delay (indicate amount), if any	Rs 21,06,034/-
13	Overall Performance	Satisfactory

(ओमवीर सिंह सैनी)

(महाप्रबंधक / योजना)

दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड़, नई दिल्ली-110001)

Barakhamba Road, New Delhi-110001