



# दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)  
(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

DMRC/20/II-186/2007/IV

13.12.2018

## WORK EXPERIENCE CERTIFICATE (FOR COMPLETED WORKS)

1	Name of Work & Contract No.	<b>Contract RS7</b> - Manufacture, Supply, Testing and Commissioning of 38 'Trailer (T) car + Motor(M) car' units (76 Cars)		
2	LOA No. & Date	DMRC/134/11/Tender'RS7'/3122, Dated 30 <sup>th</sup> Aug 2011 (76 Cars base Order)		
3	Name of the Contractor & Address	<b>BT CONSORTIUM</b>  Bombardier Transportation Gmbh, Schoneberger Ufer 1, 10785 Berlin, Germany  Bombardier Transportation India Limited B/301-307, Somdutt Chambers - I, 5, Bikaji Cama Place, New Delhi - 110 066, India		
4	Joint Venture/Consortium along with % share of each member	Bombardier Transportation Gmbh - 05% Bombardier Transportation India Limited - 95%		
5	Contract Value	EUR	SEK	INR
	1. Original Contract Value	26,699,181	60,188,275	3,338,985,865
	2. Revised/Final Contract Value	26,699,181	60,188,275	3,338,985,865
	3. Value of actually executed works [as on date of issue of certificate i.e value paid till the last running bill/final bill]	26,699,181	60,188,275	3,331,784,006
6	Date of Commencement of work	LOA dt. 30 <sup>th</sup> Aug 2011 / Contract Agreement dt 14 <sup>th</sup> Oct 2011 (Date of Commissioning Nov-2012 to May-2013)		
7	Scheduled date of completion	16 <sup>th</sup> May 2013		
8	Actual date of completion	30 <sup>th</sup> Dec 2013 (Extension given without LD)		
9	If delay in Execution on contractor's Account	-		
10	Liquidated Damages levied for delay (indicate amount), if any	-		

1 1 2

*J. THEYMARAJAN*  
GT  
Rcd  
14/12/18

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001

11	Scope of the works Broad activities to be mentioned	Supply of 76 cars having specification as follows:- 1. Carbody Material: Stainless Steel 2. Operating Speed: 85 kmph 3. Propulsion system: 25 kV AC system with 3-phase propulsion equipment comprising of IGBT traction converter, IGBT Auxiliary Converter, Traction Motor (50% Motorization) 4. Bogie: Axle Load 17 T, Broad gauge (1676 mm) 5. Other Characteristics: Regenerative Braking, Electrical Doors, HVAC, EP braking systems and TCMS
12	Status of work along with overall % progress achieved till date	Physical Progress- 100% Financial Progress EUR-100% SEK-100% INR-99.78%
13	Overall Performance	Satisfactory

This certificate is issued on the request of Bombardier Transportation India Private Limited for Business Development.

*O.S. Saini*  
12/12/18

**O.S.Saini**  
GM/Planning

For and on behalf of Delhi Metro Rail Corporation Ltd.