



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

सं: डी.एम.आर.सी/20/II-186/2020X/10237

दिनांक: 01.07.2020

WORK EXPERIENCE CERTIFICATE

(FOR completed work)

1	Name of the work & Contract No.	Contract CC-24- Design and construction of tunnel by shield TBM, Tunnel, Stations and Ramp by cut & Cover method between Lajpat Nagar and Hazrat Nizamuddin stations (Both Including) for underground works on Mukundpur - Yamuna Vihar corridor of Delhi MRTS Project of Phase-III
2	LOA No. & Date	DMRC/20/III-050/2012 dated 16-07-2012
3	Name of Contractor & Address	J.KUMAR-CRTG JV 16-A, Andheri Industrial Estate, Veera Desai Road, Andheri (West), Mumbai -400058
4	Joint Venture along with % share of each member	CRTG 26% AND J. KUMAR 74%
5	Contract Value 1. Original awarded contract value 2. Revised contract value 3. Value of actually executed works as on 30.06.2020	1. ₹ 909,19,17,288 AND USD 1,90,94,233 2. ₹ 983,73,32,176.57 AND USD 1,92,75,214.98 3. INR 934,44,32,630 AND USD 1,81,71,596, Escalation : 46,54,15,742
6	Stipulated date of commencement of work	23-07-2012
7	Stipulated date of completion	22.01.2016 (As per LOA)
8	Actual date of completion	31.08.2019
9	Details of EOTs	1st Provisional EOT - 31.03.2016 2nd Provisional EOT - 30.06.2016 3rd Provisional EOT - 31.08.2016 4th Provisional EOT - 31.10.2016 5th Provisional EOT - 28.02.2017 6th Provisional EOT - 31.05.2017 7th Provisional EOT - 31.08.2017 8th Provisional EOT - 30.11.2017 9th Provisional EOT - 31.03.2018 10th Provisional EOT - 31.07.2018 11th Provisional EOT - 30.11.2018 12th Provisional EOT - 31.01.2019 Final EOT upto 31.08.2019

डॉ. एस. सेनी
उप-निर्देशक/प्रोजेक्ट

दिल्ली मेट्रो रेल कॉर्पोरेशन लि०
दिल्ली

01/07/2020

10	Liquidated Damages levied for delay	None
11	Scope of Works	Length of Twin TBM Tunnel (up & down line) including launching shaft : 6998.68 M Length of cut & cover tunnel including Ramp: 1080.280 M Disabled rake siding - 345.906 M Lajpat Nagar Station- 265.542 M Vinobapuri Station- 244.414 M Ashram Station- 153.401 M Hazrat Nizamuddin Station- 266.988 M
12	Status of Work along with overall % progress achieved till date	Physical Progress-100% Financial Progress-94.5%
13	Overall Performance	Satisfactory

ओ. एस. सैनी
महाप्रबंधक/योजना
दिल्ली मेट्रो रेल कॉर्पोरेशन लि०
मेट्रो भवन, फ्लायर डिपार्टमेंट
बासकम्पा रोड, एन १, ११०००१

O.S. Saini
01/07/2020
(ओमवीर सिंह सैनी)
महाप्रबंधक/योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन लि० की ओर से