



दिल्ली मेट्रो रेल कॉर्पोरेशन लि०

DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
 (A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

डी.एम.आर.सी/20/II-186/2007/5320

दिनांक - 27.06.2019

WORK EXPERIENCE CERTIFICATE (FOR COMPLETED WORKS)

1.	Name of the Work & Contract No.	Contract CC-05 - Design and Construction of Shield TBM and ITO, Delhi Gate & Jama Masjid Stations by Cut and Cover method between Mandi House and Jama Masjid for underground works under Delhi MRTS Project of Phase-III
2.	LOA No. & Date	DMRC/20/III-024/2011 dated 23.01.2012
3.	Name of the Contractor & Address	M/s Metro Tunnelling Delhi – L&T SUCG JV 1 st floor, 211 Okhla Industrial Estate , Phase-III, New Delhi-110020
4.	Joint Venture details along with % share of each member	Larsen & Toubro Limited (60%) Shanghai Urban Construction Group (40%)
5.	Contract Value	
	1. <u>Original Contract Value</u>	INR 551,40,18,736 + US\$. 3,39,21,894 (Rupees Five Hundred Fifty One Crore Forty Lakh Eighteen Thousand Seven Hundred and Thirty Six + US Dollar Three Crore Thirty Nine Lakh Twenty One Thousand Eight Hundred and Ninety Four Only)
	2. <u>Revised Contract Value</u>	INR. 724,61,49,917 + US\$. 3,39,21,894 (Rupees Seven Hundred Twenty Four Crore Sixty One Lakh Forty Nine Thousand Nine Hundred and Seventeen + US Dollar Three Crore Thirty Nine Lakh Twenty One Thousand Eight Hundred and Ninety Four Only)
	3. <u>Value of actually executed works paid up to last Running Bill</u>	INR. 712,35,28,801 + US\$. 3,38,33,132 (Rupees Seven Hundred Twelve Crore Thirty Five Lakh Twenty Eight Thousand Eight Hundred and One + US Dollar Three Crore Thirty Eight Lakh Thirty Three Thousand One Hundred and Thirty Two Only)
6.	Date of Commencement	30 th January 2012
7.	Scheduled date of completion	Original Completion Date : 27.07.2015 1st EOT Granted : 30.12.2015 2nd EOT Granted : 31.05.2016 3rd EOT Granted : 31.08.2016 4 th / Final EOT Granted : 31.12.2016
8.	Actual date of completion	31.12.2016
9.	If delay in Execution on Contractor's Account	No
10.	Liquidated Damages levied for Delay (if any)	No
11.	Scope of works	i. Underground Stations – 3 No's (ITO – 250 m length, Delhi Gate – 250 m length and Jama Masjid – 223 m


CC mange c/c for up to last

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001

		<p>length)</p> <p>ii. Underground cut and cover tunnel/launching shaft – 60 m</p> <p>iii. TBM Twin Bored Tunnel – 2.53 km</p> <p>iv. NATM Tunnel – 100.50 m.</p> <p>v. Tunnelling specific Works :</p> <p>(a) Excavation, Initial supports, consolidated grouting etc., including miscellaneous works before waterproofing & concrete lining- INR 1,38,84,12,916 /- (M/s Larsen and Toubro Ltd portion in JV- 60% of above)</p> <p>(b) Concrete lining, reinforcement & shuttering/shortcrete lining- INR 1,54,97,03,258 /-(M/s Larsen and Toubro Ltd portion in JV- 60% of above)</p> <p>(c) Water proofing- INR 4,78,35,882 /- (M/s Larsen and Toubro Ltd portion in JV- 60% of above)</p> <p>(d) Temporary Ventilation- INR 15,05,25,387/-(M/s Larsen and Toubro Ltd portion in JV- 60% of above)</p> <p>(e) Roads, Culverts and Drains – INR 8,43,64,240/-(M/s Larsen and Toubro Ltd portion)</p> <p>(f) External Electrification – INR 4,85,49,485/-(M/s Larsen and Toubro Ltd portion)</p>
12.	Status of works along with overall %progress achieved	<p>Physical Progress : 100%</p> <p>Financial Progress : 99%</p>
13.	Overall performance	Satisfactory

The certificate is issued on the request of M/s. Metro Tunnelling Delhi - L&T SUCG JV for Business development purpose only.


 27/6/19
 (ओमवीर सिंह सैनी)

(महाप्रबंधक / योजना)

दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से